Technical & Commercial Proposal for PEB

Date Of Submission : August 29, 2025	
Revision:	R1
Client:	M/S IMPL
Consultant:	Mr. Sanjay Unjia
Inquiry Number:	IND-HS-25-691
Kind Attention:	Mr. Viren Pandya
Contact Number:	+91 9601614664
Location:	Sri City, Tirupati, Andra Pradesh
PRE-STEEL GST No:	24AAZFP3068J1ZL

We thank you for giving us the opportunity to submit our proposal for the above-mentioned project. Our proposal is based on Standard Design Criteria, Material Specifications, Terms, Conditions of Sale, and Standard Panel Colours as per 'INDSTAAL standard'. However, the overall dimensions and layout are in general in accordance with your inquiry. Our Team intends to comply with your project requirements. Our scope of work covers the design, engineering, fabrication, supply and erection of the pre-Engineered steel building in strict compliance with the standards and specifications. We are very keen to secure the order for this project and we look forward to do the business with you. We trust you will find that our proposal is in line with your requirements and look forward to your valued order.

Yours Sincerely,

Mr. Harsh Shah
+91-96240 06644
harsh.shah@indstaal.com
Area General Manager

Mr. Rajvardhansinh Sisodiya
+91-94080 06644
raj.sisodiya@indstaal.com
Territory Manager

Proposal Index

Sr. No.	Section	Pages
01	Scope Of Supply	2-6
02	Design-Load Details	7
03	Design-Code Details	7
04	Surface Preparation & Painting Criteria	7
05	Material Specification	8-9
06	Commercial Offer	10-11
07	Project-Schedule	11
08	Validity of offer	11
09	Exclusion	12
10	General Terms & Conditions	12-14
11	INDSTAAL Standard Colour For Structure/Sheeting Panel	15
12	INDSTAAL Standard Sheet-Panel Profile	16

Section - 1 : Scope of Supply

1.1 Building General Description

01	Type of Frame	Rigid Frame
02	Span	CB-II
03	Width	87.31 m 0/0 of steel line
04	Length	49.14 m 0/0 of steel line
05	Clear Height	16.20 M from FFL (Eave height)
06	Column Type & Level	0.00 M from FFL
07	Roof-Slope	01:20
08	No. of Buildings	01 NOS
09	Area Of Building	4290 SQM
10	Roof Area	4290 SQM
11	Cladding Area	3211 SQM
12	Canopy Area	147 SQM
13	No. Of Openings	2 NOS 7.00mx6.00m
14	Crane Capacity	50 MT-2 nos. in each bay 10 MT in each bay i.e. total 6 cranes Considered-50 M ton total 3 cranes Considred-10 Mton
15	Mezzanine Area	411 SQM
16	Roof Monitor Area	Full length except last bay
17	Pipe Rack	cable tray is considered along AX:1A/A-A6 & GL-1A-1/A, with bracket & supporting structure too.
18	Side Wall Bay Spacing	1@9.140M O/C +5@8M C/C
19	End Wall Bay Spacing	1@8.37M O/C +9@7M C/C+1@8.37M C/O C/C+1@7.57M
20	Width Module	1@29.37M O/C+1@21M C/C+1@36.94M C/O

21	Special notes	**1.** 470mm wide Skylights & wall lights are considered as per previous building. **2.** Assuming present provided purlins are overlapping with existing purlins but it also has to be checked at site. **3.** For crane, the tandem operation has been considered only along crane travel length, but not with the lateral cranes. **4.** Max 100MT crane capacity will run at a time in single bay, the other in the other bays should be at rest. **5.** cable tray is considered along AX:1A/A-A6 GL-1A-1/A, with bracket & supporting structure too. **6.** Roof monitor is considered along GL-A-A5 at ridge line. **7.** 1.5m ht Sheeted louvers are considered around the building except Ax-1-12/A. **8.** For mezz,only load are considered and its anchor bolts are considered in current scope. **9.** Fascia is considered along Ax-12/A-A6 **10.** 0.8m walkway is considered with 5mm thick chequered plate & handrails along Ax-A2/1A-12 & A4/1A-12. **11.** #1 no of cage ladder is considered for roof access & #2 no of cage ladder is considered for crane walkway. **12.** No portal bracing is considered as there is no portal bracing are shown in 3d strucad model. **13.** Please confirm the bracing location & conditions which are mentioned in proposal drawing. **14.** 12mm dia sag rods are considered.

		15. 3 mm MS gutter is provided with one PVC down take and a galvalume covering at each column. On the opposite side, a galvalume gutter is provided with two PVC down takes, each with galvalume covering at every column. **16.** The existing columns along the GL-A are failing after checking for the new cranes loads for which the columns need to be strengthened, no additional weight considered for this in the given weight. **17.** Existing building cold form only we can reutilise, Sheeting and louver we can't reutilised. **18.** All columns are considered the fix base **19.** Except crane beam, all columns and rafters considered single sided welding.

1.2 Structure Parameter

Sr. No.	Nomenclature		Description
01	Purlin	275 GSM, As Standard Purlin to Purlin Spacing: 1.5 mtr.	Purlin to Purlin Spacing has been considered as per Design.
02	Girts	275 GSM, As Standard Purlin to Purlin Spacing: 1.6 mtr.	Girt to Girt Spacing has been considered as per Design.
03	Cross-Bracing (Rod/Tube)/Portal-Bracing/Strut-Tube	Bracing between Side-wall Columns	Cross Pipe Bracing up to crane level and above cross rod bracing
		Bracing between Intermediate-Columns	Cross Pipe Bracing up to crane level and above cross rod bracing
		Bracing in Roof	Cross Rod bracing

1.3 Roofing Parameter		
Sr. No.	**Nomenclature**	**Description**
01	Sheet-Panel	0.55 mm bare galvalume GL Panel (300MPA)
02	Type of Sheet-Panel	Seaming
03	Sheet-Panel Fixing Arrangement	SSR
04	Insulation	N/A
05	Sky-Light Panel	470 mm skylight every bay centre (Full length)
06	Turbo-fan (600 mm Throat)	N/A
	Flashings	All required flashings have been considered for closing the building in all respects & preventing complete water proneness.
07	-	-
08	Foam Closure	Foam-Closure profile is as per Roof-panel Profile. Foam-closure has been considered at Eave & Ridge to prevent Skylight/water.
09	Life-Line	N/A

1.4 Roof Monitor		
Sr. No.	**Nomenclature**	**Description**
01	Length	40.00 m
02	Width	2.00 m
03	Height	1.50 m
04	Area	As per drawing
05	Location	Gird A to A5
06	Purlin/Girts(275 GSM)	275 GSM
07	Roof Panel	0.50 mm SDP coated - 550 MPA
08	Wall Panel	0.50 mm SDP coated - 550 MPA
09	Louvers	N/A
10	G.I. Weld-mesh (25X25X1.6)	Yes
11	Foam-Closure	Foam-Closure profile is as per Roof-panel Profile

12	Flashings	All required flashings have been considered for closing the building in all respects & preventing complete water proneness.

1.5 Fascia		
Sr. No.	**Nomenclature**	**Description**
01	Total Length	48.00 m
02	Height	Up to ridge height
03	Location	One side of gutter(gutter fascia) as per existing building
04	Area	As per design

1.6 Canopy		
Sr. No.	**Nomenclature**	**Description**
01	Number of Canopy	1
02	Canopy Projection	3.00 m
03	Location	One side wall - 49.14 m
04	Soffit-Sheet	Considered
05	Gutter	Curved eave
06	Downwards-Pipe	Down take up to ground level-Throughout
07	Area	147.42 m

1.7 Cladding		
Sr. No.	**Nomenclature**	**Description**
01	Sheet-Panel	0.50 mm thick PPGL AZ150 High Rib Panel-SDP Coated, as per GR50/BIS 15961 (550Mpa as per grade SS GR80) Make - JSW
02	Type of Sheet-Panel	Hi - Rib

03	Sheet-Panel Fixing Arrangement		Screw-down
04	Insulation		N/A
05	Wall-Light Panel (As per proposal drawing)		Every bay centre (Up to certain height)-470mm
06	Louvers (Fixed Type/Industrial Louver)		N/A
07	Flashings		All required flashings have considered for closing the building in all respect & preventing complete water proneness.
08	Gutter		Galvalume gutter-0.50mm-one side
09	Downspout-Pipe		PVC downspout with galvalume covering
10	**Openings**		
A	Size		As per drawing
B	Number of Opening		2 nos.-7.00m(W)x6.00m(H)
11	Brick Work Height		3m Brick Wall on both side and last end wal having no brickwork
12	Cage Ladder	Quantity	1
		Location	One cage ladder for roof access and 2 cage ladder for crane walkway access

1.8 Crane Beam/Crane		
Sr. No.	**Nomenclature**	**Description**
01	Load Capacity	50 MT in each bay-2 nos.-Tandem operation 10 MT in each bay i.e. total 50Mton-6 cranes Considered 10Mton-3 nos.
02	Location	As per drawing
03	Crane-Run Length	49.14 m
04	Number Of Crane	9 Nos
05	Crane-Span	16.00 M for all cranes
06	Crane Type	EOT Cranes

07	Direction of Crane-Run	EOT/(GL-1A-12/A-A2), (GL-1A-12/A2-A4) &(GL-1A-12/A4-A6)
08	Hook Height from FFL	11.1 M for 50MT crane-2 nos. 8.9M for 10MT crane-1 nos.
09	Crane-Run Length	49.14 m
10	Tandem Operation	For 50Mton crane-2 nos. Only longitudinal direction, not in transverse direction.
11	Walkway	Every intermediate side (Full length)-0.8m walkway is considered with 5mm thk chequered plate & handrails along Ax-A2/1A-12 & A4/1A-12.
12	Cage ladder for walkway	2nos. (only for 50mton crane)

Crane Data		Tandem Operation	Considered					
Crane Type/ Run length	Crane capacity	Crab wt	Bridge/ Crane wt	wheel load	wheel base /Base bogie	No of wheels on one side	Module width (m) /bay width	Crane bracket Top
	MT	MT	MT	MT	m	nos	m	m
EOT (GL-1A-12A-A2) (GL-1A-12/ A2- A4) & (GL 1A-12/A4-A5)	#2-50 MT	7.8	21.9	14.98	5.4/ 2.15	4	16	11.1
EOT/(GL-1A-12A-A2) (GL-1A-12/ A2-A4) & (GL 1A-12/A4-A8)	#1-10 MT	1.9	8.2	7.42	3.60	2	16	8.9

1.9 Mezzanine - Only Loading Considered - Mezzanine in Future Scope			
Sr. No.	**Nomenclature**		**Description**
01	Number of Floor		1
02	Length		49.140 m
03	Width		8.370 m
04	Area		Mezzanine 1 : 411.39 SQM
05	Finish Floor Level of Mezzanine from Finish Floor		3.70 m
06	Load Capacity		500 KG/SQM
07	Stair Case	No. of Stair Case	1
		Location	As per tender drawing
		Handrail	MS
08	Deck-Sheet (0.8mm thick)		0.8 MM thick deck sheet & above 150 MM thick RCC including deck sheet considered for Mezzanines.

Mezzanine Details								
Description	Area(m^2)	DL(Kn/m^2)	LL(Kn/m^2)	CL(Kn/m^2)	Heigh(m)	Height Reference	Slab Thickness (mm)	Deck Sheet Thickness (mm)
Future Mezz GL-1A-1 /A-A6	411.39	3.08	5.00	0.00	3.70	Top of Concrete	150 inc. deck	0.8 mm thickness deck sheet

Section - 2 : Design Load Details

01	Dead Load	0.10 KN/Sqm
02	Live Load	0.57 KN/Sqm
03	Wind Speed	39 m/s Wind Loading Wind Code: IS 875 (Part 3) : 2015 Wind Speed: 39 m/s Internal Pressure: Enclosed(+/- 0.2) Terrain Cat.: 2
04	Collateral Load	150 kg - HVLS fan load
05	Solar Load	N/A
06	Collateral Load on Column	One side wall (Cable Tray)
07	Seismic Zone	IS - 1893 - 2016(Zone - III) Seismic Loading Seismic Code: IS 1893 (Part 1) : 2016 Zone: III Zone Factor: 0.16 Importance Factor: 1.00 Response Reduction: 4.00 Type of Frame: OMRF Damping Factor: 0.05 Soil Type: Type II(Medium Soil)
08	Terrain Category	III
09	Main-Frame Deflection	H/100, L/180
10	Purlin/Girt Deflection	L/150, L/150
11	Mezzanine Beam Deflection	L/240
12	End Wall Column	H/120
13	Crane Beam Lateral	L/400
14	Crane Beam Vertical	L/600

Section - 3 : Design Code Details

1. Building is designed as per AISC-360-2010.
2. Wind-Load application as per IS875 (Part-3): 2015.
3. Seismic zone is as per IS: 1893-2002.
4. Minimum Thickness for Primary Section is 5 mm & Secondary Section is 1.5 mm respectively. Min thickness.
5. Zone Factor: 0.16.
6. Importance Factor: 1.00.

Section - 4 : Structural Member Surface Preparation

Sr. No.	Description	Surface Preparation	Finish
01	Primary Members	Shot-Blasting (S.A. 2.5)	One coat Red Oxide Primer + 2 coats Synthetic Enamel Paint. (All coats at DIPL plant. Only touch-up at site.) (Total DFT 100 microns minimum)
02	Secondary Members (Purlin/Girts)	-	Pre-Galvanised-275 GSM
03	Anchor-Bolts	-	MS Bolt (Black Unpainted)

Section - 5 : Material Specification

1.1 Structural Material Specification

01	Built-up Section (HR Plate)	ASTM 572, Grade 50,345Mpa/ IS 2062 E350A Make-TATA/AM-NS/JSW/SAIL
02	Built-up Section (Connection plate Above 20 MM Only)	ASTM 572, Grade 50,345Mpa/IS 2062 E250A Make-TATA/AM-NS/JSW/SAIL
03	Beam & Channel	As per IS 2062 E250A, 250Mpa
04	Angle	As per IS 2062 E250A, 250Mpa
05	Square pipe	As per IS 4923, 210mpa-Appolo
06	Round pipe	As per IS 1239 Part 1 & IS-1161, 210Mpa

07	Flange-brace/sag angle /sagrod	Eqv. - IS 277 GP 250/345 Mpa, as per IS-2062 250Mpa
08	Galvanize Z purlin & girts	Pre-Galvanize Z & C purlin & girts -275 GSM 345 mpa Make-AM/NS, Sail, JSW
09	Round Bar	IS 2062 E250A, 250Mpa
10	Anchor bolts black un painted-Rod	As per IS 2062 E250A, Only nut & washer will be Zinc plated 10 microns
11	Primary connection bolts	Primary connection bolts Gr 8.8 ASTM A325 M Class. 8.8 with Zinc Plated 10micron
12	Anchor bolts black un painted-Rod	Secondary connection bolts Gr 4.6 IS 1367 Gr 4.6 type 1, Zinc plated 10 micron
13	Paint	As per paint specification Make-KROMA

1.2 Sheet Material Specification		
01	Roof Sheet	0.55 mm thick bare galavalume AZ150 SSR as per GR50/BIS 15961 YS300Mpa (300Mpa as per grade SS Gr80) Make-JSW
02	Wall Sheet	0.50 mm thick PPGL AZ150 High Rib Panel- SDP Coated, as per GR50/BIS 15961 (550Mpa as per grade SS Gr80) Make JSW
03	Flashing/Gutter/ Down-Spout Pipe	Color Coated Color Coated Galvalume Sheet 550 Mpa Trims / Flashings - PPGL 550Mpa Color
04	SDS Fasteners	Make: Corro shield/EJOT

1.3 Supply & Erection Value				
Sr. No.	**Description**	**Quantity**	**Rate**	**Project Value**
01	**BUILDING 1** Design, Manufacturing, Material Supply Value of PEB Building.	528 Mton	-	4,95,48,790
	Erection Value	-	-	54,95,480
			Basic Value	**5,50,44,270**
			GST @ 18%	**99,07,968**
			Total Project Value	**6,49,52,239**
Note : Weight Can be very up to : -3%. **TDS Applicability** **1. For Goods / Material TDS Applicability @0.1% u/s 194 Q** **2. For Erection TDS Applicability @ 2% u/s 194 C**				

1.4 Payment Terms & Conditions for Supply
30% Advance Along with Purchase Order
65% Before Dispatch on Pro-data basis
5% After Project Handover

1.5 Payment Terms & Conditions for Erection
20% At the time of Mobilization
30% After completion of primary structure erection
20% After Roof Sheet Completion
25% After Cladding Sheet Completion
5% After Project Handover

1.6 Bank Details	
Account Number	CC AC NO - 99930000006644
Account Name	PRE STEEL LLP.
IFSC Code	HDFC0000894
Bank-Name	HDFC BANK
Branch	KALOL

1.7 Tax & Duties	
01	The Above Price For The Building is For Design, Engineering, And Preparation Of Erection Drawings, Manufacture, Supply, and Transportation And Erection Of The Pre-Engineered Building.
02	Supply Charges Will Be Inclusive Of Erection And Freight, However G.S.T@ 18% Will Be Charged On The Above Supply Value. Any Change In GST Structure At The Time Of Billing Shall Govern.
03	Entry Tax, If Any Will Have Be Borne By The BUYER As Per Actual However If There Is Any Change In G.S.T Or Any New Statutory Levies Are Introduced By The Appropriate Government (State And Central) At The Time Of Shipment Such Additional Charges Will Have To Be Borne By The BUYER As Per Actual.

Section - 7 : Project Schedule		
Sr. No.	**Description**	**No. of Days**
03	A.B. PLAN AND REACTIONS	7 Days*
03	A.B. PLAN AND REACTIONS APPROVAL FROM CONUSLTANT OR CLIENT	3 Days*
03	GA Drawings	10 Days*
03	Approval of GA Drawing	5 Days*
03	Fabrication drawing generation time.	30 Days*
03	Material Fabrication/Forming & Material Supply	45 Days*
03	Structure Erection	45 Days*
03	Roof-Sheeting/Wall-Sheeting/Accessories Installation	45 Days*
03	Handover The PEB Project	30 Days*

Note : This Schedule is varying as per particular project to project requirement.
* From the date of receivable of advance payment or PO as per agreed terms, whichever is later.
** Expected from client

Section - 8 Validity of Offer	
01	This Proposal Will Be Valid For 7 Days Only From The Date Of This Proposal.
02	PRE STEEL LLP Assumes Shipment Of All Materials Within Agreed Terms As Per Delivery Schedule From The Date Of Receipt Of Approved Drawing And Receipt Of Payment As Per Agreed Terms. (Unless Provided Otherwise In Delivery Schedule).
03	Any Variance From These 2 Issues Shall Result In Variation In Price And Delivery Schedule.

Section - 9 Exclusion

01	Cable Tray, Cable Tray Structure, Ventilation Duct, Pipe Etc.
02	Civil Mechanical And Electrical Design And Materials
03	Miscellaneous Steel Except As Specified Herein
04	Concrete Embedded Plate's Expansion Bolts Or Weld Plate Of Any Kind
05	Architectural Services Of Any Kind
06	All Kinds Of Civil Works
07	Doors Windows Any Kind Of Window.
08	Any Other Items Not Included In The Building Specification
09	Packing Material Do Not Returned Like Wooden Pallets.
10	Any Kind Of Internal Partitions Except Those Mentioned Herein

Section - 10 General Terms & Conditions

1.1 Variation

01	Any Changes and/or Revision of the Above Stated Scope of Supply May Lead To A Variation In Price And The Delivery Period.
02	Wooden Pallets Added In Our Average Price So We Can Not Accepted To Return it.
03	Weight Bridge Tolerance Will Be +/- 0.5% Is Accepted Only.

1.2 Force Majeure

01	Seller Shall Not Be Liable For Any Loss Or Damage To Buyer For Delay In Delivery Or Cancellations Of Any Purchaser's Order By Seller Due To Circumstances Beyond Seller's Control, Such As, But Not Limited To, War, Riots, Civil Commotion, Revolution, Government Regulations, Orders Or Acts Of Any Government Authority Directly Or Indirectly Interfering With Or Rendering More Burdensome The Production Or Delivery Of The Products, Floods, Fires, Delays Due To Transporter's Strike And Any Other Circumstances Or Event Beyond Seller's Control

1.3 Permits

01	Seller shall not be responsible or liable for the obtaining of permits to erect or install any product

Section - 10 General Terms & Conditions

1.4 Inspection of Product

01	Buyer Agrees To Inspect Upon Arrival Of All Articles Shipped. Claims For Shortage Or Defective Material, If Not Packaged, Must Be Made In Writing To ABIL Sales Office Within Five Days After The Receipt Of The Shipment, And If Packaged Within 30 Days After Receipt Of Shipment INDSTAAL Shall Have A Reasonable Time To Investigate All Claims Made By BUYER. Any Claims for Shortages or Defects Made Afier The Above Periods Shall Be Refused And Finally Dismissed

1.5 Erection Drawing

01	INDSTAAL STRUCTURE The SELLER Will Furnish The BUYER With All Standard Erection Drawings Required For The Erection Of The Buildings. The SELLER Will Also Furnish The BUYER With Anchor Bolts Setting Plans And Column Base Reactions

1.6 Changes in Specifications

01	SELLER Reserve the Right the Modify the Design of His Standard Building and to Substitute Material Equal to That Originally Specified (In Order To Permit Incorporation of Changes and Improvements, In the Continued Development of SELLER'S Product).

1.7 Cancellation

01	BUYER CANNOT Cancel Order, Without First Reaching An Agreernent In Writing With SELLER Covering All The Damages. If Cancellations or Modifications is Agreed To By SELLER, BUYER Agrees To Pay All Engineering and Other Expenses, Incurred By SELLER and In Any Case Not Less Than 5% Of The Agreement Price In Case Of Cancellations

1.8 Production Release

01	That Portion Of The Order That Is Not Shipped Within 2 Months From The Date Of Contract Purchase Order Will Be Subject To Price Increase.

1.9 Warranty

01	"INDSTAAL" Products Are Warranted Against Any Failure Due To Defective Material Or Workmanship For A Period Of ONE Year

2.0 Exclusion	
01	SELLER Supply Does Not Include Any Material Or Labor In Connection With Foundations, Concrete, Setting Of Anchor Bolts, Grouting Under Columas Or In Recess Around Bottom. Of Wall Sheets, Electrical Installations, Heating, Masonry, Interior Finishing, Partitions, Glass And Glazing, Or Any Item Not Shown in "INDSTAAL" approval drawing, unless specifically mentioned in this agreement.

2.2 Governing Laws	
01	This Agreement Shall Be Construed And Enforced In Accordance With And Under The Laws Of The Government Of India. Both Parties Agree That In Any Case Of Any Difference Or Dispute Between The SELLER And The BUYER Will Be Resolved By Mutual Discussions And Agreement. However, Unresolved Issues, If Any, Will Be Settled By Arbitration As Per The Indian Arbitration And Conciliation Act, And The Venue Of The Arbitration Will Be In Ahmadabad.

Contract Scope : The Supply of INDSTAAL STRUCTURE As Described In the Supply Contract Documents.

Contract Documents : The Following Documents Constitute This Supply Contract.

Documents :

1. Proposal Ref No. : REV 00 Dated : With Agreed And Initialed Amendments (If Any)
2. INDSTAAL Standard Term & Condition Of Sales
3. INDSTAAL Standard Product Specifications

Name	Harsh	**Name**	_____
Title	Are Sales Manager	**Title**	_____
Signature	_____	**Signature**	_____
Date	_____	**Date**	_____
Sellers	_____	**Sellers**	_____
Stamp	_____	**Stamp**	_____

Section - 11 INDSTAAL Standard Colour for Structure / Sheet Panel

STANDARD CLADDING COLOURS RAL CODE

RAL 1001 Beige	RAL 3020 Traffic Red	RAL 9010 Pure White	RAL 5012 Light Blue	RAL 5015 Sky Blue
RAL 5018 Turquoise Blue	RAL 7035 Light Grey	RAL 7037 Dusty Grey	RAL 9001 Cream	RAL 9002 Grey White

STANDARD STRUCTURE COLOURS RAL CODE

RAL 1004 Golden Yellow	RAL 7001 Silver Grey	RAL 7012 Basalt Grey	RAL 7037 Dusty Grey	RAL 9001 Cream
RAL 9002 Grey White	RAL 9010 Pure White	BS 692 Smoke Grey	RAL 7040 Window Grey	

Section - 12 INDSTAAL Standard Sheet Profile

HI-RIB Sheet Profile



Deck Sheet Profile



Standing Seam Sheet Profile



Standing Seam Sheet Profile with Seaming